

# GOVERNMENT OF THE NORTHWEST TERRITORIES DEPARTMENT OF INFRASTRUCTURE

# **Waste Management Plan**

**Bouvier Creek Culvert Rehabilitation** 

## **Table of Contents**

1.0	Introdu	action	1
	1.1	Project/ Site Description	1
2.0	Identifi	cation of Waste Types	2
	2.1	Non-Hazardous Non-Mineral Waste	2
	2.2	Hazardous Wastes	3
3.0	Manag	ement of Waste Types	3
	3.1	Non-Hazardous Non-Mineral Waste	3
	3.2	Hazardous Wastes	4
4.0	Infrasti	ructure Required for Waste Management	4

#### **Appendices**

A 99% Review Drawings

#### References



#### **Version History**

Version	Effective Date	Prepared By (Name and Title)	Pages Revised	Description of Revisions
01	December 19, 2023	Jacob Rovere Associate – Dillon Consulting Limited	N/A	N/A
02	February 20, 2025	Jacob Rovere Associate – Dillon Consulting Limited	4	Addressing additional information requests from the MVLWB



## Introduction

1.0

1.1

This Waste Management Plan (WMP) has been developed by Dillon Consulting Limited (Dillon) on behalf of the Government of the Northwest Territories (GNWT) Department of Infrastructure (INF) for use during the culvert rehabilitation activities at the existing Bouvier Creek Culvert structure to improve fish passage and address structural deficiencies at the crossing (the Project). Work will be completed under the GNWT-INF's existing Land Use Permit MV2023E0012; however, as the culvert rehabilitation will require in-water work a Water Licence is required.

This WMP will be implemented for all activities undertaken for the life of the Water Licence. The purpose of the WMP is to provide best management practices (BMPs) on the waste management goals, objectives and procedures to be used during the culvert rehabilitation. The WMP will be made available to all Contractor personnel at the start of construction, and all persons involved with the licences activities should read and be familiar with the WMP. The WMP has been developed in accordance with the Guidelines for Developing a Waste Management Plan prepared by the Mackenzie Valley Land and Water Board (MVLWB, 2011).

The Contractor will be identified through a public tender process. The Contractor will be required to adhere to the Waste Management Plan and obtain the Waste Acceptance Letter and submit to Dillon Consulting for review. The approved waste acceptance letter will be passed on to the MVLWB to assist in finalizing the requested water license. The Contractor will be responsible for providing a map with the locations of all waste management activities, this map shall be to scale with GPS coordinates.

### **Project/ Site Description**

The existing structure was constructed in 1970, and consists of a 41.85 metre (m) long structural plate corrugated steel pipe (SPCSP) structure oriented in the north-south direction composed of two (2) 4.25 m width by 4.80 m high barrels complete with common cast-in-place (CIP) concrete inlet and outlet end treatments. At present, the culvert outlets are perched and the GNWT-INF has self-identified the structure as a potential barrier to fish passage for slower-swimming fish species (e.g., Northern pike). In light of this, the GNWT-INF is proactively seeking to improve fish passage through the structure by incorporating an additional fish passage route into the culvert rehabilitation design. Structural deficiencies observed at the crossing, which will be addressed during rehabilitation activities, include erosion and gullying on the embankments, scour and erosion downstream of the culverts, corrosion along the SPCSP bottoms, and debris buildup at the culvert inlets. In-water work is proposed to occur between late August until mid October 2025.

Culvert rehabilitation works include the following:

Installation of a diversion weir at the upstream end of the east barrel;



- Installation of substrate retainers throughout the west barrel;
- Installation of a fish passage system at the outlet of the west barrel, to be fabricated from one meter diameter corrugated steel culvert sections with interior baffles;
- Pre-bagged cast-in-place concrete repairs to the existing inlet and outlet structures;
- Abrasive blasting/zinc metallizing of the SPCSP interiors;
- Targeted heavy rock riprap scour and erosion protection works at the outlets; and
- Repair/replacement of deteriorated guardrail.

The culvert structure is located at the following coordinates: 61.136709, -119.015068. The Project Area and 99% engineering drawing have also been provided in **Appendix A**.

## **Identification of Waste Types**

Construction activities have the potential to result in the generation of waste. While the majority of waste generated on site will be domestic waste and the possiblity of limited cleared vegetation, there is some potential for hazardous waste to be generated. Hazardous waste types are discussed in Sections **2.1** and **2.2**, below.

#### Non-Hazardous Non-Mineral Waste

Non-hazardous, non-mineral wastes generated during the Project will primarily include domestic wastes, sanitary wastes, and limited construction materials. Domestic wastes from the site will be brought back to the proposed construction camp.

Minimal vegetation clearing is expected as the proposed works are inside the current project extents.

The potential environmental effects arising from unmanaged non-hazardous, non-mineral wastes include increased wildlife attractants, potential for sanitary spills or leaks, and impacts on wildlife and fish habitat quality.

In summary, the non-hazardous non mineral wastes anticipated to be generated by the Project include:

Domestic Waste;

2.0

2.1

- Construction Materials;
- Sanitary Waste; and
- Cleared Vegetation.



#### **Hazardous Wastes** 2.2

Potential hazardous wastes generated on-site include waste oil, fuel, lubricants, oil filters, solvents, etc., from use and maintenance of heavy equipment. Other potential hazardous wastes may include contaminated soil, snow or water should a spill occur during Project activities.

If unmanaged, the potential environmental effects arising from this wastes includes degradation of soil quality, degradation of water quality, and wildlife and fish habitat quality, and harm to on-site personnel.

## **Management of Waste Types**

#### Non-Hazardous Non-Mineral Waste 3.1

Within the Project Area, the non-hazardous, non-mineral wastes will be temporarily stored within the Project Area. The Contractor will be responsible for the disposal of waste generated from the project and adhere to the approved WMP. The following BMPs may be implemented to reduce the potential for environmental effects associated with non-hazardous, non-mineral wastes:

#### **Domestic Waste:**

3.0

Domestic wastes will be transported with site personnel in crew vehicles. These waste materials will be transported back to a community and disposed of off-site (e.g., in garbage cans).

#### **Construction Materials:**

On-site, waste construction materials will be stored in clearly marked containers with lids. These waste materials will be transported back to a community, if/when necessary, and disposed of at an approved Solid Waste Facility. The Contractor will be responsible for obtaining approval from the community for disposal. These containers will be inspected to ensure no domestic waste is disposed of here.

#### **Sanitary Waste:**

- Portable toilets will be used on site and will be managed by the Contractor.
- Sanitary wastes collected in the portable toilets will be hauled off-site for treatment and disposal at the supplier's facility or an approved waste treatment facility.

#### **Cleared Vegetation (from INAC 2010)**

- Trees will be felled away from water sources to minimize the amount of vegetation material that could enter the aquatic environment.
- If clearing trees or packing snow with a dozer blade, the uprooting of the trees will be avoided. Small trees and shrubs will be cleared by hand, or with the dozer blade to "walk down" the vegetation,



with the blade set at a fixed height. The blade will push small trees and shrubs down and the weight of the machine will compress felled vegetation. The ground cover and surface organic layer will be left in place.

Burning of brush may be required. If determined necessary, brush piles will be burned away from other vegetation to minimize the risk of fire spreading.

#### **Construction Materials**

- Construction material wastes (e.g., scrap wood, scrap metal, liners, etc.) will be stored in closed top containers in approved areas until they are removed from site and hauled away for disposal.
- Approval for disposal must be received by the facility operator prior to disposal.
- The Contractor will coordinate with waste facility operators to ensure the facility can accept the waste types being hauled off-site.

#### **Hazardous Wastes** 3.2

4.0

Hazardous wastes generated during the permitted operations and maintenance activities will be stored at the designated fuelling and contaminant storage area within the Project area. This area is outlined in the drawings in Appendix A and is greater than 100 m from a water source; this will prevent potential spills or leaks from entering the creek.

Any hazardous wastes will be stored in clearly marked containers with lids (i.e., drums). Any hazardous wastes will be removed from the designated storage area a minimum of bi-weekly, if necessary. As the contaminated soil/snow wastes will be transported to an approved waste facility for treatment. If other contaminated materials require disposal (i.e., spill pads), these will be disposed of through a licensed facility. For this transport and disposal, the Contractor or DOT will complete the appropriate waste manifest form.

# **Infrastructure Required for Waste** Management

Upon award, the selected Contractor shall obtain an acceptance letter from an approved waste management facility indicating the acceptance of waste generated by the project. The following types of infrastructure will be required for proper waste management of the Project:

- Cleared vegetation storage area this area for windrowing or burning will be selected within an appropriate location along the highway alignment by the Contractor and GNWT-INF site representative;
- Approved Solid Waste Facility;
- Approved Sewage Facility; and



4.0 Infrastructure Required for Waste Managemen	5
---	---





## References

Indian and Northern Affairs Canada (INAC). 2010. Northern Land Use Guidelines Volume 5 – Access: Roads and Trails. Natural Resources and Environment Branch, INAC, Ottawa, ON. Available online: <a href="https://publications.gc.ca/site/eng/9.651855/publication.html">https://publications.gc.ca/site/eng/9.651855/publication.html</a>

Mackenzie Valley Land and Water Board (MVLWB). 2011. Guidelines for Developing a Waste Management Plan. MVLWB, Yellowknife, NT. Available online: https://mvlwb.com/resources/lwb-policies-and-guidelines November 2023).



# **Appendix A**

99% Review Drawings



# BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5 BRIDGE-CULVERT REHABILITATION





DRAWING LIST				
DRAWING NO.	DRAWING IIII F			
00	COVER SHEET			
01	GENERAL ARRANGEMENT OF PROPOSED REHABILITATION WORKS			
02	DETAILS AND ISOMETRIC OF PROPOSED FISH PASSAGE IMPROVEMENTS TO EXISTING CULVERT CONNECTION			
03	EXISTING SITE PHOTOS			
04	STAGING PLAN			
05	FISH PASSAGE PLAN, SECTIONS AND DETAIL			
06	FISH PASSAGE SECTIONS			
07	EROSION & SCOUR PROTECTION			
08	CONCRETE & STRUCTURAL REPAIRS			
09	SPCSP SUBSTRATE RETAINER DETAILS 1 OF 2			
10	SPCSP SUBSTRATE RETAINER DETAILS 2 OF 2			
11	SUBSTRATE RETAINER RENDERING TYPE B			
12	ROADWAY & EROSION DETAILS			




Northwest Territories

DILLON PROJECT NO. 21-1344











2 115 150 TYP. 100 INSIDE ENCLOSED CULVERT NEW FISH ---- APPLY CETSEAL TO OUTSIDE PERIMETER OF PASSAGE CSP EXISTING CULVERT/PROPOSED FISH PASSAGE IMPROVEMENTS JOINT PRIOR TO POURING CONCRETE EXISTING SPCSP TO BE FIELD CUT TO SUIT NEW FISH PASSAGE. 150± UNBEVELLED CSP SECTION CONTRACTOR SHALL SHORE OR BRACE THE SPCSP AS REQUIRED TO PERMIT CUTTING 15 DIA HOLE -DRILLED ON CREST □ 1"X ¾" CETCO BENTONITE WATERSTOP OR APPROVED EQUIVALENT INSTALLED AS PER GALVANIZED 12.7 dia. STEEL RODS – MANUFACTURER'S RECOMMENDATIONS WELDED WITH PROPOSED FISH PASSAGE (APPLIED TO EXISTING SPCSP CULVERT FULL IMPROVEMENTS, TYP. OUTSIDE PERIMETER OF PROPOSED FISH PASSAGE IMPROVEMENTS) 1"X 3" CETCO BENTONITE WATERSTOP OR -APPROVED EQUIVALENT INSTALLED AS PER MANUFACTURER'S RECOMMENDATIONS (APPLIED TO PROPOSED FISH PASSAGE IMPROVEMENTS) 150 MIN. APPLY CETSEAL TO OUTSIDE -PERIMETER OF PROPOSED FISH PASSAGE PRIOR TO POURING CONCRETE INFILL GALVANIZED 300×13 DIA. STEEL THREADED ROD C/W 2 NUTS AND 2 WASHERS (MINIMIZE PROJECTION INTO PROPOSED FISH PASSAGE IMPROVEMENT/EXISTING SPCSP)

> DETAIL 1 02 02 SCALE: 1:10





SPCSP - PROPOSED FISH PASSAGE IMPROVEMENTS


NOTE: SUBSTRATE RESTRAINERS NOT SHOWN FOR CLARITY


## **Conditions of Use**

Verify elevations and/or dimensions on drawing prior to use. Report any discrepancies to Dillon Consulting Limited.

Do not scale dimensions from drawing.

Do not modify drawing, re-use it, or use it for purposes other than those intended at the time of its preparation without prior written permission from Dillon Consulting Limited.





<b>DILLON</b> CONSULTING

				DESIGN	REVIEWED BY	Γ
				TE	DRA	
				DRAWN	CHECKED BY	
				TA	TE/DRA	
				171	TE/DIV	
				DATE		
				JAN 14	4, 2025	
1	ISSUED FOR TENDER	2025-01-14	TE	SCALE A.S	SHOWN	
No.	ISSUED FOR	DATE	BY	710	OHOWIN	


DETAILS AND ISOMETRIC OF PROPOSED FISH PASSAGE IMPROVEMENTS TO **EXISTING CULVERT CONNECTION** 


BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5

**BRIDGE-CULVERT REHABILITATION** 

SHEET NO.

GENERAL SITE LOOKING DOWNSTREAM (NORTH)





TYPICAL INLET PROTECTION CONCRETE SPALL



SCOUR BEHIND WEST BARREL OUTLET PROTECTION N.T.S



CULVERT OUTLET

N.T.S



CULVERT INLET


N.T.S


## **Conditions of Use**

Verify elevations and/or dimensions on drawing prior to use. Report any discrepancies to Dillon Consulting Limited.

Do not scale dimensions from drawing.

Do not modify drawing, re-use it, or use it for purposes other than those intended at the time of its preparation without prior written permission from Dillon Consulting Limited.








,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	
•	
	LON JLTING
CONSC	


			DESIGN	REVIEWED BY
				DRA
			DRAWN	CHECKED BY
			TA	MP
			1//	IVII
			DATE	
			JAN 1	4, 2025
ISSUED FOR TENDER	2025- 01 -14	MP	SCALE A.S	SHOWN
ISSUED FOR	DATE	BY	, · · ·	, 01101111

BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5 211344 **BRIDGE-CULVERT REHABILITATION** SHEET NO. **EXISTING SITE PHOTOS** 









GENERAL INLET CONCRETE HEADWALL SCOPE OF WORK:

1. SAW CUT AND REMOVE CONCRETE AND EXISTING REBAR TO EXISTING AS SHOWN AND VERIFIED ON SITE WITH THE ENGINEER.

2. INSTALL REINFORCING STEEL

3. APPLY SIKADUR—32 HI—MOD EPOXY BONDING AGENT OR APPROVED EQUIVALENT TO FACE OF CULVERTS AND THE ADJACENT CONCRETE FACE PRIOR TO POURING NEW CONCRETE.


4. POUR CONCRETE.



CULVERT INLET HEADWALL CURRENT CONDITION

APPROXIMATE EXTENTS SCOUR REPAIR. VOID TO BE FILLED WITH CONCRETE AFTER 1m FISH PASSAGE INSTALLATION. SCOUR INFILL CONCRETE -TO BE POURED FLUSH WITH EXISTING HEADWALL CONCRETE SLAB.

WEST CULVERT OUTLET SCOUR CURRENT CONDITION




EXTENTS OF CULVERT COATING REPAIRS N.T.S


# **Conditions of Use**

Verify elevations and/or dimensions on drawing prior to use. Report any discrepancies to Dillon Consulting Limited.

Do not scale dimensions from drawing.

Do not modify drawing, re-use it, or use it for purposes other than those intended at the time of its preparation without prior written permission from Dillon Consulting Limited.







,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	
DIL	LON ULTING


				DESIGN	REVIEWED BY	
				TE	DRA	
				DRAWN	CHECKED BY	ł
				DRAWN	CHECKED BY	
				TA	TE/DRA	
				.,,	,	
				DATE		
				JAN 14	4, 2025	
1	ISSUED FOR TENDER	2025- 01 -14	TE	SCALE	SHOWN	
No.	ISSUED FOR	DATE	BY	, ···		

BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5 BRIDGE-CULVERT REHABILITATION	PROJECT NO. <b>2113</b>
CONCRETE & STRUCTURAL REPAIRS	SHEET NO.







GROUT FILLED SUBSTRATE RETAINER TYPE A FRONT VIEW
SCALE: 1:25 U/S TO D/S



GROUT PORT DETAIL
SCALE: 1:10



GROUT FILLED SUBSTRATE RETAINER TYPE B FRONT VIEW
SCALE: 1:25 U/S TO D/S




GROUT FILLED SUBSTRATE RETAINER TYPE C FRONT VIEW
SCALE: 1:25 U/S TO D/S


Conditions	of U	lse

Verify elevations and/or dimensions on drawing prior to use. Report any discrepancies to Dillon Consulting Limited.

Do not scale dimensions from drawing.

Do not modify drawing, re-use it, or use it for purposes other than those intended at the time of its preparation without prior written permission from Dillon Consulting Limited.





<b>DILLON</b> CONSULTING	

				DESIGN	REVIEWED BY
				PD	DRA
				DDAMAL	OUEOVED DV
				DRAWN	CHECKED BY
				TA	PD/DRA
				.,,	. 272.01
				DATE	
				JAN 1	4 , 2025
1	ISSUED FOR TENDER	2025- 01 -14	PD	SCALE AS	SHOWN
No	ISSUED EUD	DATE	BV		


SPCSP SUBSTRATE RETAINER DETAILS 1 OF 2

SHEET NO.


BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5

09


GROUT FILLED SUBSTRATE RETAINER TYPE A PLAN VIEW
SCALE: 1:25



GROUT FILLED SUBSTRATE RETAINER TYPE B PLAN VIEW
SCALE: 1:25




GROUT FILLED SUBSTRATE RETAINER TYPE C PLAN VIEW
SCALE: 1:25



A RETAINER TYPE A,B & C SECTION VIEW DETAILS

10 10 SCALE: 1:5



B RETAINER TYPE A,B & C SECTION VIEW DETAILS


SCALE: 1:5

**Conditions of Use** 

Verify elevations and/or dimensions on drawing prior to use. Report any discrepancies to Dillon Consulting Limited.

Do not scale dimensions from drawing.

Do not modify drawing, re-use it, or use it for purposes other than those intended at the time of its preparation without prior written permission from Dillon Consulting Limited.







T					DESIGN	REVIEWED BY	
Ī					PD	DRA	
					DRAWN	CHECKED BY	
L					TA	PD/DRA	
L							
					DATE		
					JAN 14 , 2025		
I							
I	1	ISSUED FOR TENDER	2025- 01-14	PD	SCALE AS SHOWN		
	No.	ISSUED FOR	DATE	BY	, .		


SPCSP SUBSTRATE RETAINER DETAILS 2 OF 2


BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5


10

SHEET NO.









## Conditions of Use


Verify elevations and/or dimensions on drawing prior to use. Report any discrepancies to Dillon Consulting Limited.

Do not scale dimensions from drawing.

Do not modify drawing, re-use it, or use it for purposes other than those intended at the time of its preparation without prior written permission from Dillon Consulting Limited.

NOT FOR CONSTRUCTION

ISSUED FOR TENDER





							l
					PD	DRA	
•					DRAWN	CHECKED BY	
					TA	PD/DRA	
					1/4	FD/DIVA	
					DATE		
					JAN 14	, 2025	
	1	ISSUED FOR TENDER	2025 -01-14	PD	SCALE A.S	SHOWN	
	No.	ISSUED FOR	DATE	BY	7.0		
							_

BRIDGE-CULVERT REHABILITATION 211344

SHEET NO.


SHEET NO.

BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5

- 1. CONTRACTOR TO REPLACE DEFORMED GUARDRAIL PANELS TO REPLACE DEFORMED GUARDRAIL PANELS, ROTATE SPACER BLOCKS, AND INSTALL MISSING HARDWARE AS DETERMINED BY THE ENGINEER AND MISSING HARDWARE AS DETERMINED BY THE ENGINEER. REMOVAL OF EXISTING PANELS AND INSTALLATION OF NEW PANELS TO BE IN ACCORDANCE WITH THE STANDARD SPECIFICATIONS FOR HIGHWAY CONSTRUCTION (2021) SECTION 7.2 AND SECTION 7.3.
- 2. EROSION GULLYING IN EMBANKMENTS TO BE FILLED WITH DES 2 CLASS 40 GRANULAR AND COMPACTED AS DETERMINED BY THE CONTRACT ADMINISTRATOR.
- 3. GRANULAR WINDROW UNDER GUARDRAIL TO BE REMOVED AND PLACED ON EXISTING ROADWAY SURFACE AND GRADED. MATERIAL PLACED SHALL MAINTAIN POSITIVE DRAINAGE.










TYPICAL MISSING HARDWARE



TYPICAL SOUTH EROSION GULLY
DETAIL



TYPICAL GRANULAR WINDROW



TYPICAL SOUTH EROSION GULLY

DETAIL



TYPICAL ROTATED SPACER BLOCK




TYPICAL NORTH EROSION GULLY


**Conditions of Use** 

Verify elevations and/or dimensions on drawing prior to use. Report any discrepancies to Dillon Consulting Limited.

Do not scale dimensions from drawing.

Do not modify drawing, re-use it, or use it for purposes other than those intended at the time of its preparation without prior written permission from Dillon Consulting Limited.





DILLON	
CONSULTING	1 No.

					DESIGN	REVIEWED BY	
• [					MP	DRA	
					DRAWN	CHECKED BY	
_					TA	MP	
L							
L					DATE		
					JAN 14	4 ,2025	
	1	ISSUED FOR TENDER	2025- 01-14	MP	SCALE A.S	SHOWN	
	No.	ISSUED FOR	DATE	BY	710	, c c	

BRIDGE-CULVERT REHABILITATION	

**BOUVIER CREEK (01C016) HIGHWAY 1 KM 277.5** 

**ROADWAY & EROSION DETAILS** 

12

SHEET NO.